



Upcoming Project Reviews

Richard Marcum

Office of Project Support Services

9-March-2020

Project Review Schedule

			2020							2021							
			Q2			Q3			Q4			Q1		Q2			
			Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
LBNF/DUNE	DOE	Operations Assessment	◆	◆													
	DOE	ICE Assessment		◆	◆												
	Director's	Progress toward CD-2		◆													
	Director's	CD-2					◆										
	DOE	Mini-review of FS Excavation							○								
	DOE	IPR									◆						
	DOE	CD-2/3															◇
PIP-II	DOE	CD-2/3a															
	DOE	IPR (Projected)															◇
US HL-LHC-AUP	DOE	IPR															
	Director's	CD-3c															
	DOE	CD-3c															○
	DOE	IPR (Projected)															
US-CMS-LHC-Detector Upgrade Proj	Director's	CD-3a															
	DOE	CD-3a (Telecon)															
	Director's	IPR CD3b or CD-2/3b															
	DOE	IPR CD3b or CD-2/3b															
	Director's	CD-2/3															◇
Mu2e	DOE	Prelim Ops Plan (Internal Project)															
	DOE	IPR (Projected)															◇
SLI-IERC	Director's	CD-2/3															
	DOE	CD-2/3															○
Core Campus Revitalization Project	Director's	Phase 1 CD-1a															
	DOE	Phase 1 CD-1a															
	Director's	Phase 2 CD-1b															◇
Utilities Infrastructure Project	DOE	CD-1															○
	Director's	CD-1															◇
Other	Director's	SBN: Progress Assessment															
	Internal	EVMS Surveillance															
	Director's	MAGIS-100: Detailed Cost/Schedule															○
	Director's	SBN: SBND Schedule Progress															○

Status	
Complete	◆
Planned	◆
Tentative	◇
Updated / Planned	○
Updated / Tentative	○

Reviews since last POG

- LBNF/DUNE: Dir Prog toward CD-2
- PIP-II: ICE
- US-CMS-LHC-Detector: Director's -CD-3a
- SBN: Progress Assessment – Director's



Changes from Last POG

- LBNF/DUNE: DOE -Mini-review of FS Excavation
- US HL-LHC-AUP: DOE -CD-3c
- SLI-IERC: DOE -CD-2/3
- MAGIS-100: Detailed Cost/Schedule - Director's

Project Review Schedule – Six Month Focus

	2020					
	Q2		Q3		Q4	
	Mar	Apr	May	Jun	Jul	Aug
EVMS Surveillance -Internal	◆	24 Mar-> 26 Mar				
US-CMS-LHC-Detector Upgrade Proj: DOE - CD-3a (Telecon)		◆	07 Apr-> 07 Apr			
SLI-IERC: Director's -CD-2/3		◆	08 Apr-> 10 Apr			
LBNF/DUNE: Director's -CD-2			◆	28 Apr-> 01 May		
Mu2e: DOE -Prelim Ops Plan (Internal Project)			◆	05 May-> 06 May		
LBNF/DUNE: DOE -Mini-review of FS Excavation				◇		
US HL-LHC-AUP: Director's -CD-3c					◆	
SLI-IERC: DOE -CD-2/3					◇	
LBNF/DUNE: DOE -IPR					◆	
Core Campus Revitalization Project: Director's -Phase 1 CD-1a						◇
US HL-LHC-AUP: DOE -CD-3c						◇
MAGIS-100: Detailed Cost/Schedule - Director's						◇
SBN: SBND Schedule Progress Assessment - Director's						◇
US-CMS-LHC-Detector Upgrade Proj: Director's -IPR CD3b or CD-2/3b						◇

Status	
planned	◆
tentative	◇



14 - reviews in Next 6 Months